

File No. 02219702.00

Gas Collection and Control System Construction

Keegan Landfill

Weekly Update

Week of June 24, 2019

- Mobilization of construction equipment including excavator, dump trucks, office trailer, equipment trailer, generators, fusion machine
- Material Deliveries – perforated and solid HDPE pipe, stone backfill, odor neutralizer
- On site pre-construction meeting with Town's representative
- Please note that visible dust emissions possible during dumping of stone from trucks
- Surveyor onsite to layout horizontal collectors, header, laterals, vertical extraction wells
- Begin pipe fusion on landfill surface, no excavation or landfill disruption planned
- Awaiting issuance of Air and Solid Waste Permits

Week of July 1, 2019 – Planned Work

- Planned work days 7/1 through 7/3
- Possible work on 7/5 and 7/6 – dependent on weather and odor conditions
- Expected issuance of Air and Solid Permits



January 31, 2019

Page 2

- Continue pipe fusion activities and material deliveries
- Begin excavation of horizontal collector trenches and header
- Enforce Odor Control Plan during excavation activities