

August 1, 2019  
File No. 02219702.00

Mr. Tom Farrell, Manager  
Division of Solid Waste Enforcement  
New Jersey Department of Environmental Protection  
9 Ewing Street  
Trenton, New Jersey 08625-0420

Mr. Jeffrey Meyer, Manager  
Division of Air Enforcement  
Bureau of Air Compliance and Enforcement  
New Jersey Department of Environmental Protection  
7 Ridgedale Avenue  
Cedar Knolls, New Jersey 07927

Subject: July 30, 2019 Monitoring Station Data  
Keegan Landfill  
New Jersey Sports and Exposition Authority  
Permit Activity Number: EIP190001  
EA ID#: NEA 190001-13317

Dear Mr. Farrell and Mr. Meyer:

On July 30, 2019, NEXA, on behalf of the New Jersey Sports and Exposition Authority (NJSEA), notified the NJDEP hotline (1-877-WARNDEP) via phone that hydrogen sulfide (H<sub>2</sub>S) gas measurements in excess of 30 ppb over a 30-minute period (rolling averages) were recorded at monitoring station MS-1 at the Keegan Landfill (see Attachment 1). NJSEA made this notification, as required under the NJDEP-approved Monitoring Action Plan and Reference #11 of the subject Permit, for raw data collected from MS-1 July 30, 2019 (see Attachment 2). We provide discussion and analysis of the data recorded at MS-1 below.

## MONITORING STATION MS-1

The 30-minute rolling average H<sub>2</sub>S concentration was in excess of 30 ppb between 9:06 pm and 10:33 pm at Monitoring Station MS-1 on July 30 (see raw data in Attachment 2). The hydrogen sulfide concentration, average wind speed and wind direction measured during the period of the exceedance are provided in Attachment 3. The average wind speed and direction were 5.1 mph and 210 degrees (i.e., from the south-southwest). The wind direction and MS-1 are shown on a map of the site. The nearest potential receptor is approximately 2,500 feet from the monitoring station (see Attachment 4).



August 1, 2019

Page 2

The cause of the emissions from Monitoring Station MS-1 appears to be uncontrolled emissions from the Landfill. There was no corrective action implemented in accordance with the Odor Control Plan, as the exceedances occurred overnight and returned to less than 30 ppb within approximately one and one half hour. Construction of a landfill gas collection and control system (GCCS) has commenced. The GCCS is expected to be operational by September 17, 2019 to control emissions from the Landfill.

Please call either of the undersigned with any questions or comments.

Sincerely,



Christine H. Stokes  
Project Manager  
SCS Engineers



Lisa K. Wilkinson, PE  
Project Director I  
SCS Engineers

cc: G. Lugo, NJDEP (electronic copy)  
A. Fontana, NJDEP (electronic copy)  
T. Marturano, NJSEA (electronic copy)  
A. Levy, NJSEA (electronic copy)  
C. Sanz, NJSEA (electronic copy)  
J. Stewart, Lowenstein (electronic copy)  
G. Castano, Castano Quigley (electronic copy)  
L. Lim, NJDEP (electronic copy)  
B. Farbanish, NJDEP (electronic copy)  
J. Mattessich, NJDEP (electronic copy)

Due to large size of this file, attachments are not posted but are available upon request by emailing [info@njsea.com](mailto:info@njsea.com)

